



Missoula Water

2019 Water Improvement Projects Update

- **Grant and Harve:** Currently under construction. Harve Ave is complete. Grant is under construction with a completion date of 6/28/19.
- **Railroad St:** Currently under construction with an anticipated completion date of 8/2/19.
- **South Ave:** Currently under construction with an anticipated completion date of 7/9/19. Two way traffic will be restored to South Ave for the Missoula Marathon.
- **Spruce St:** Construction is completed though pavement crews will be returning to the project for a single day to resolve some pavement issues near the end of July.
- **Wyoming St:** Construction of the new water main will start on July 8th. The street will be closed (except for local traffic) between Prince and California with a detour planned on Montana St. The project will be completed by September 26th.

FOR MORE INFORMATION, VISIT THE MISSOULA WATER WEBPAGE:

<http://www.ci.missoula.mt.us/2326/Projects>

CONTACT INFORMATION:

Logan McInnis

lmcinnis@ci.missoula.mt.us

406-552-6766